

**Q4 2016 Short Circuit Reinforcement (SCR) Status Update - published 27 January 2017**

Orange denotes a change since the last SCR Status Update such as the completion of a SCR, or a change to a SCR scheduled completion date since the last update or the addition / removal of a new SCR.

		Scheduled Short Circuit Completion Date	
		Update as at 31-Dec-16	Comments as at 31-Dec-16
Station	Short Circuit Reinforcement (SCR)	(Month/Year)	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on Galway circuit 3	<b>Complete</b>	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on T2101	2016	Construction has been completed and the SCR is currently proceeding through the SCR completion process. An update will be provided in the Q1 2017 SCR Status Update to be published at the end of April 2017.
Galway	Galway 110 kV station: 110 kV circuit breaker on T141	2016	Construction has been completed and the SCR is currently proceeding through the SCR completion process. An update will be provided in the Q1 2017 SCR Status Update to be published at the end of April 2017.
Galway	Galway 110 kV station: 110 kV circuit breaker on T142	2016	Construction has been completed and the SCR is currently proceeding through the SCR completion process. An update will be provided in the Q1 2017 SCR Status Update to be published at the end of April 2017.