


Q4 2017 Associated Transmission Reinforcement (ATR) Status Update - Published 12th February 2018			
Blue denotes a change since the last ATR Status Update such as the completion of an ATR, a change to an ATR scheduled completion date since the last update or the addition / removal of a new ATR.			
	Assumed Completion Dates used in latest FAQ Study (July 2012)	Scheduled ATR Completion Dates	
		Update as of 12th - February - 18	Comments as of 12th - February - 18
Associated Transmission Reinforcement (ATR)	(Month/Year)	(Month/Year)	Comment
Ardnacrusha 110 kV station refurbishment - busbar uprate	2015	2018	
Arigna T - Carrick on Shannon 110 kV circuit uprate	2016	2018	
Arigna T - Corderry 110 kV circuit uprate	2016	Complete	
Arva - Carrick on Shannon 110 kV circuit uprate	2015	2021	The completion date of this ATR has been changed from 2019 to 2021 due to project reprioritisation and project delays.
Arva - Shankill 110 kV circuit 1 uprate	2015	Complete	
Arva - Shankill 110 kV circuit 2	2012	Complete	
Ballydine - Cullenagh 110 kV circuit uprate	2012	Complete	
Ballydine - Doon 110 kV circuit uprate	2013	Complete	
Ballydine 110 kV station busbar uprate	2013	Complete	
Ballynahulla - North Kerry (Knockanure) 220 kV circuit uprate	2015	2020	
Ballyvouskill 100 Mvar STATCOM	n/a	2020	
Ballyvouskill - Clashavoon 220 kV circuit uprate	2015	Complete	
Bellacorick - Castlebar 110 kV circuit uprate	2013	2018	
Bellacorick - Moy 110 kV circuit uprate	2016	2020	
Bellacorick 110 kV station busbar uprate	2013	Complete	
Binbane - Cathaleen's Fall 110 kV circuit uprate	2017	2019	
Booltiagh - Ennis 110 kV circuit uprate	2016	Complete	
Booltiagh - Tullabrack T 110 kV circuit uprate	2016	Complete	
Butlerstown - Cullenagh 110 kV circuit uprate	2013	Complete	
Butlerstown - Killoteran 110 kV circuit uprate	2013	Complete	

Butlerstown 110 kV station busbar uprate	2013	Complete	
Cahir - Kill Hill - Thurles 110 kV circuit uprate	2015	Complete	
Cahir - Tipperary 110 kV circuit uprate	2014	Complete	
Carrick-on-Shannon 110 kV station busbar uprate	2014	Complete	
Cashla - Dalton 110 kV circuit uprate	2017	2020	
Cashla - Salthill 110 kV circuit uprate	2016	2019	The scope of this ATR has been significantly reduced and will be renamed in the next web update "Cashla Station - uprate of Salthill Bay Conductor". The completion date has been changed to 2019 due to project delays.
Castlebar - Cloon 110 kV circuit uprate	2015	2021	The scope of this ATR is currently under review. An update will be provided in a future web publication.
Castlebar - Dalton 110 kV circuit uprate	2017	2019	The scope and completion date of this ATR are currently under review. An update will be provided in a future web publication.
Castlebar 110 kV station busbar uprate	2015	2019	
Cathaleen's Fall - Clogher 1 (ex Drumkeen) 110 kV circuit uprate	2014	Complete	
Cathaleen's Fall - Golagh T 110 kV circuit uprate	Complete	Complete	
Cathaleen's Fall - Srananagh 110 kV circuit 1 uprate	Complete	Complete	
Cathaleen's Fall - Srananagh 110 kV circuit 2 uprate	2014	Complete	
Cathaleen's Fall 110 kV station busbar uprate - A1/B1 section	2014	Complete	
Cathaleen's Fall 110 kV station busbar uprate - A2/B2 section	2014	Complete	
Cauteen - Killonan 110 kV circuit uprate	2014	Complete	
Cauteen - Tipperary 110 kV circuit uprate	2014	2018	The completion date of this ATR has been changed from 2017 to 2018 due to land access issues.
Charleville - Mallow 110 kV circuit uprate	2013	Complete	
Clashavoon - Dunmanway 110 kV circuit	2015	2018	The completion date of this ATR has been changed from 2017 to 2018 due to land access issues.
Clashavoon - Knockraha 220 kV circuit uprate	2013	Complete	
Clogher 110 kV station - loop-in to Cathaleen's Fall to Drumkeen 110 kV circuit	2014	Complete	
Coolroe - Kilbarry 110 kV circuit uprate	2012	Complete	
Corderry - Srananagh 110 kV circuit uprate	2018	2020	The completion date of this ATR has been changed from 2018 to 2020 due to project delays.
Corderry 110 kV station busbar uprate	Complete	Complete	
Crane 110 kV station busbar uprate	Complete	Complete	
Cullenagh - Dungarvan 110 kV circuit uprate	2013	Complete	

Cullenagh - Great Island 220 kV circuit uprate	2013	Complete	
Cullenagh - Knockraha 220 kV circuit uprate	Complete	Complete	
Cullenagh - Waterford 110 kV circuit uprate	Complete	Complete	
Cunghill - Glenree 110 kV circuit uprate	2014	Complete	
Cunghill - Sligo 110 kV circuit uprate	2014	Complete	
Cunghill 110 kV station busbar uprate - busbar sectionaliser only	2014	Complete	
Cushaling 110 kV station busbar uprate	2013	Complete	
Dalton 110 kV station busbar uprate	2017	2020	
Drumkeen 110 kV station busbar uprate - busbar sectionaliser only	2014	Complete	
Dunmanway 110 kV station busbar uprate	2014	Complete	
Dunstown 400/220 kV transformer T4202 - second transformer	2013	2018	
Ennis 110 kV station busbar uprate	2013	Complete	
Flagford - Sliabh Bawn 110 kV circuit uprate	2015	2023	The completion date of this ATR has been changed from 2020 to 2023 due to project delays.
Lanesboro - Sliabh Bawn 110 kV circuit uprate	2018	2022	The completion date of this ATR has been changed from 2020 to 2022 due to project delays.
Flagford - Sligo 110 kV circuit uprate	2018	2022	
Galway 110 kV Station Redevelopment Project	2017	2022	
Gorman - Meath Hill 110 kV circuit	2012	Complete	
Great Island 220 kV station replacement	2013	Complete	
High voltage network development in the North West (Renewables Integration Development Project)	2020	2027	
Ikerrin T - Thurles 110 kV circuit uprate	2013	Complete	
Inchicore - Maynooth 220 kV circuit 1 uprate	2013	Complete	
Inchicore - Maynooth 220 kV circuit 2 uprate	2013	Complete	
Inniscarra - Macroom 110 kV circuit uprate	2013	Complete	
Kilpaddoge - Moneypoint 220 kV cable	2015	Complete	
Kilpaddoge - North Kerry (Knockanure) 220 kV circuit uprate	2015	2018	
Knockraha 220 kV Busbar Reconfiguration	N/A	2021	
Lanesboro - Mullingar 110 kV circuit uprate	2017	2024	The completion date of this ATR has been changed from 2020 to 2024 due to project delays and to align with the Lanesboro Station Redevelopment Project which is scheduled to be completed in 2024.
Lanesboro 110 kV Station Redevelopment Project	2016	2024	
Letterkenny 110 kV station busbar uprate	2016	2020	The completion of this project is dependent on the prior completion of a number of projects in Donegal. It is probable that the completion date will be changed. The works are being scheduled in accordance with the following documents:  1. The sequencing of Transmission Projects  2. Eirgrid Policy for Prioritising Use of Outage Windows
Marina - Trabeg 110 kV circuit 1 uprate	2013	Complete	
Marina - Trabeg 110 kV circuit 2 uprate	2013	Complete	
Marina 110 kV Station Replacement GIS	2014	Complete	
Maynooth - Ryebrook 110 kV circuit uprate	2013	Complete	

Maynooth 220/110 kV Station Upgrade Project	n/a	2023	
Moneypoint - North Kerry (Knockanure) 220 kV Project	2019	2019	
Moneypoint - Tullabrack T 110 kV circuit uprate	2016	Complete	
Moneypoint GIS Development (220 kV & 110 kV)	2015	Complete	
Moneypoint GIS Development (400 kV)	2016	Complete	
Mount Lucas - Thornsberry 110 kV circuit	2013	2018	The completion date of this ATR has been changed from 2017 to 2018 due to land access and construction progress in difficult terrain.
Moy 110 kV station busbar uprate	2016	2020	
North - South 400 kV project	2017	2020	
North Connaught 110 kV local network reinforcement	2018	2024	The completion date of this ATR has been changed from 2022 to 2024 following on from confirmation of needs in the region and a reassessment of minimum timelines.
North Kerry (Knockanure) 220/110 kV station	2015	Complete	
Raffeen – Trabeg No. 1 110 kV circuit uprate	2014	2018	
Regional Solution	2020	2022	The Regional Solution consists of the following projects: -Series Compensation on Oldstreet-Woodland 400 kV circuit -Series Compensation on Dunstown-Laois 400 kV circuit -Series Compensation on Moneypoint-Laois 400 kV circuit -400 kV Cross-Shannon cable -Uprate of Great Island-Kilkenny 110 kV circuit -Uprate of Great Island-Wexford 110 kV circuit -Uprate of Wexford 110 kV busbar
Ryebrook 110 kV station busbar uprate including circuit bays	2012	Complete	
Sligo 110 kV station busbar uprate	2014	Complete	
Srananagh 220 kV project	Complete	Complete	
Tarbert - Tralee No. 2 110 kV circuit	Complete	Complete	
Thornsberry 110 kV station busbar uprate	2013	2018	
Thurles 110 kV station busbar uprate	2013	Complete	
Tipperary 110 kV station busbar uprate	2014	Complete	