

Update to ATR Scheduled Completion Dates as at 31st March 2013 - as issued 30th April 2013

Blue denotes the completion of an ATR, a change to an ATR scheduled completion date since the last update issued on the 31st January 2013 or the addition of a Gate 3 ATR.

Associated Transmission Reinforcement (ATR)	Assumed Completion Dates used in latest FAQ Study (July 2012)	Scheduled ATR Completion Date	Comments 31-Mar-13
	(Month/Year)	Update as of 31-Mar-13	
Ardnacrusha 110kV station refurbishment/replacement	2015	2016	
Arigna T - Carrick-on-Shannon 110kV line uprate	2016	2016	
Arigna T - Corderry 110kV line uprate	2016	2016	
Arva - Carrick-on-Shannon 110kV line uprate	2015	2015	
Arva - Shankill No. 1 110kV line uprate	2015	2015	
Arva - Shankill No. 2 110kV line	2012	Complete	
Bellacorick 110kV station busbar uprate	2013	30/11/2013	
Bellacorick - Castlebar 110kV line uprate	2013	2015	
Binbane - Letterkenny 110kV line	2013	31/12/2013	
Booltiagh - Tullabrack 110kV line uprate	2016	2016	
Butlerstown 110kV station busbar uprate	2013	31/10/2013	
Butlerstown - Cullenagh 110kV line uprate	2013	31/10/2013	
Carrickmines 220kV GIS Development and 4th 250MVA 220/110kV transformer	2016	2016	
Carrick-on-Shannon 110kV station busbar uprate	2014	2014	
Castlebar 110kV station busbar uprate	2015	2015	
Cathaleen's Fall - 110kV station busbar uprate	2014	2014	
Cathaleen's Fall - Clogher 110kV line uprate	2014	2014	
Cathaleen's Fall - Drumkeen 110kV line loop in to new Clogher 110kV station	2014	2014	
Cathaleen's Fall - Golagh T 110kV line uprate	Complete	Complete	
Cathaleen's Fall - Srananagh No.1 110kV line uprate	Complete	Complete	
Cathaleen's Fall - Srananagh No. 2 110kV line uprate	2014	2014	
Charleville - Mallow 110kV line uprate	2013	31/12/2013	
Clashavoon 220kV station busbar coupler uprate	2015	2015	
Clashavoon - Knockraha 220kV line uprate	2013	31/12/2013	
Clashavoon - Tarbert 220kV line uprate	2015	2015	
Clogher - Drumkeen 110kV line uprate (including Drumkeen 110kV station sectionaliser)	2015	2015	
Corderry 110kV station busbar uprate	Complete	Complete	
Crane 110kV station busbar uprate	Complete	Complete	
Cullenagh - Dungarvan 110kV line uprate	2013	31/12/2013	
Cullenagh - Great Island 220kV line uprate	2013	2014	
Cullenagh - Knockraha 220kV line uprate	Complete	Complete	
Cullenagh - Waterford 110kV line uprate	Complete	Complete	
Cunghill 110kV station busbar sectionaliser uprate (part of Cunghill - Glenree 110kV line uprate)	2014	2014	
Cunghill - Glenree 110kV line uprate (including Cunghill 110kV station busbar sectionaliser uprate)	2014	2014	
Cunghill - Sligo 110kV line uprate	2014	2014	
Cushaling 110kV station busbar uprate	2013	31/12/2013	
Drumkeen 110kV station sectionaliser (part of Clogher - Drumkeen 110kV line uprate)	2014	2014	
Ennis 110kV station busbar uprate	2013	31/10/2013	
Ennis - Booltiagh 110kV line uprate	2016	2016	
Flagford - Lanesboro 110kV line uprate	2015	2015	
Gorman - Meath Hill 110kV line	2012	Complete	
Inchicore - Maynooth No.1 & 2 220kV line uprate	2013	31/12/2013	
Kilpaddoge 220/110kV station	2015	2015	
Kilpaddoge - Knockanure 220kV line uprate (part of North Kerry 220/110kV station)	2015	2015	
Kilpaddoge - Moneypoint 220kV cable	2015	2015	
Lanesboro 110kV station busbar uprate	2016	2016	
Letterkenny 110kV station busbar uprate	2016	2016	
Marina - Trabeg I 110kV line uprate	2013	31/12/2013	
Marina - Trabeg II 110kV line uprate	2013	31/12/2013	
Maynooth - Ryebrook 110kV line uprate	2013	31/12/2013	
Moneypoint 220/110kV station project	2015	2015	
Moneypoint 400/220kV station project	2016	2016	
Moneypoint - Tullabrack T 110kV line uprate	2016	2016	
North Kerry 220/110kV station (including Kilpaddoge - Knockanure 220kV line uprate)	2015	2015	
Raffeen - Trabeg No. 1 110kV line uprate	2014	2014	
Ryebrook 110kV station busbar uprate including line bays	2012	Complete	
Sligo 110kV station busbar uprate	2014	2014	
Sligo - Srananagh No. 1 110kV line uprate	2015	2015	
Sligo - Srananagh No. 2 110kV line uprate	2014	2015	
Srananagh 220kV project	Complete	Complete	
Tarbert - Tralee No. 2 110kV line	Complete	Complete	

Completed Transmission Reinforcements	Actual Completion Date
Arva - Shankill No. 2 110kV line	07-Dec-12
Cathaleen's Fall - Golagh T 110kV line uprate	01-Nov-12
Cathaleen's Fall - Srananagh No.1 110kV line uprate	01-Nov-12
Corderry 110kV station busbar uprate	15-Oct-12
Crane 110kV station busbar uprate	07-Dec-12
Cullenagh - Knockraha 220kV line uprate	25-Mar-13
Cullenagh - Waterford 110kV line uprate	22-Mar-13
Gorman - Meath Hill 110kV line	22-Mar-13
Ryebrook 110kV station busbar uprate including line bays	15-Oct-12
Srananagh 220kV project	07-Dec-12