










ID	% Complete	Node	Projects	Task Name	Duration	Start	Finish	July			August			September			October	
								B	M	E	B	M	E	B	M	E	B	M
1	84%			<b>Gate 3 Programme</b>	<b>741 days?</b>	<b>Tue 15/07/08</b>	<b>Mon 18/07/11</b>											
2	85%			<b>CER</b>	<b>580 days</b>	<b>Thu 13/11/08</b>	<b>Thu 31/03/11</b>											
3	100%			CER Proposed Direction	0 days	Thu 13/11/08	Thu 13/11/08											
4	100%			CER Final Direction	0 days	Tue 16/12/08	Tue 16/12/08											
5	100%			CER confirm what conventional units and non GPA to add to ITC model and how to include ther	0 days	Fri 16/01/09	Fri 16/01/09											
6	100%			Confirmation of final list of applications and MECs	11 days	Fri 19/12/08	Fri 16/01/09											
7	100%			Confirm transmission standard costs and lead times	64 days	Fri 30/01/09	Fri 01/05/09											
8	100%			Proposed Treatment of Conventional Applications	81 days	Wed 01/04/09	Fri 24/07/09											
9	100%			Final Direction on treatment of Conventional Applications	103 days	Mon 27/07/09	Fri 18/12/09											
10	100%			Treatment of Renewable, Small and Low Carbon Generators outside the GPA	132 days	Mon 19/01/09	Fri 24/07/09											
11	100%			Connection Policy	147 days	Mon 05/01/09	Fri 31/07/09											
12	81%			<b>All-Island dispatch and scheduling</b>	<b>553 days</b>	<b>Mon 05/01/09</b>	<b>Thu 31/03/11</b>											
13	100%			Initial Consultation Paper	130 days	Mon 05/01/09	Wed 08/07/09											
14	100%			Proposed Position Paper	284 days	Thu 09/07/09	Thu 02/09/10											
15	0%			Final Position Paper	97 days	Wed 03/11/10	Thu 31/03/11											
16	100%			<b>Joint Pricing Principles and Losses Paper</b>	<b>258 days</b>	<b>Mon 01/06/09</b>	<b>Thu 17/06/10</b>											
19	100%			<b>Contracts Process</b>	<b>261 days</b>	<b>Mon 31/08/09</b>	<b>Tue 21/09/10</b>											
22	0%			<b>Decision on TLAfs methodology</b>	<b>206 days</b>	<b>Fri 27/11/09</b>	<b>Fri 01/10/10</b>											
23	100%			<b>Review Firm Access Results</b>	<b>89 days</b>	<b>Fri 11/09/09</b>	<b>Thu 28/01/10</b>											
28	81%			<b>DSO</b>	<b>673 days</b>	<b>Thu 16/10/08</b>	<b>Fri 15/07/11</b>											
29	100%			<b>Produce Shallow Connections</b>	<b>408 days</b>	<b>Wed 21/01/09</b>	<b>Fri 10/09/10</b>											
43	100%			<b>DSO Cluster Customer Connection Method Meetings</b>	<b>287 days</b>	<b>Fri 01/05/09</b>	<b>Wed 30/06/10</b>											
56	100%			<b>Application Fees</b>	<b>289 days</b>	<b>Tue 27/10/09</b>	<b>Fri 07/01/11</b>											
60	51%			<b>Issue Offers [CER-08-260]</b>	<b>654 days</b>	<b>Thu 16/10/08</b>	<b>Mon 20/06/11</b>											
61	100%			Area K	10 days	Mon 14/12/09	Fri 08/01/10											
62	100%			Area D	10 days	Mon 22/03/10	Fri 02/04/10											
63	100%			Area H2	11 days	Thu 15/07/10	Thu 29/07/10											
64	100%			Area B	15 days	Wed 22/09/10	Wed 13/10/10											
65	100%			Area F	20 days	Wed 27/10/10	Tue 23/11/10											
66	100%			Area E	20 days	Tue 08/02/11	Mon 07/03/11											
67	0%			Area J	15 days	Wed 23/03/11	Wed 13/04/11											
68	0%			Area A	15 days	Fri 20/05/11	Fri 10/06/11											
69	0%			Area G	25 days	Thu 16/10/08	Wed 19/11/08											
70	0%			Area C	15 days	Tue 24/05/11	Tue 14/06/11											
71	0%			Area I	14 days	Tue 31/05/11	Mon 20/06/11											
72	35%			<b>Issue Offers [CER 10/056]</b>	<b>236 days</b>	<b>Fri 30/07/10</b>	<b>Fri 15/07/11</b>											
73	100%			<b>Area H2</b>	<b>44 days</b>	<b>Fri 30/07/10</b>	<b>Thu 30/09/10</b>											
74	100%			Issue Contestable Charges to Distribution Customers	0 days	Fri 30/07/10	Fri 30/07/10											
75	100%			Sub Group Response	22 days	Fri 30/07/10	Tue 31/08/10											
76	100%			Issue Offers	22 days	Wed 01/09/10	Thu 30/09/10											
77	100%			<b>Area H1</b>	<b>82 days</b>	<b>Mon 23/08/10</b>	<b>Wed 15/12/10</b>											
78	100%			Issue Contestable Charges to Distribution Customers (Lisheen)	0 days	Mon 23/08/10	Mon 23/08/10											
79	100%			Sub Group Response	22 days	Mon 23/08/10	Tue 21/09/10											
80	100%			Issue Offers	60 days	Wed 22/09/10	Wed 15/12/10											
81	85%			<b>Area H1</b>	<b>54 days</b>	<b>Thu 30/09/10</b>	<b>Wed 15/12/10</b>											
82	100%			Issue Contestable Charges to Distribution Customers	0 days	Thu 30/09/10	Thu 30/09/10											
83	100%			Sub Group Response	22 days	Fri 01/10/10	Tue 02/11/10											
84	75%			Issue Offers	32 days	Tue 02/11/10	Wed 15/12/10											
85	36%			<b>Area B [West Galway]</b>	<b>114 days</b>	<b>Tue 31/08/10</b>	<b>Fri 18/02/11</b>											
86	100%			Issue Contestable Charges to Distribution Customers (West Galway)	19 days	Tue 31/08/10	Fri 24/09/10											
87	100%			Sub Group Response	22 days	Mon 27/09/10	Wed 27/10/10											
88	0%			Issue Offers	73 days	Thu 28/10/10	Fri 18/02/11											
89	38%			<b>Area B [Bellacorrick]</b>	<b>89 days</b>	<b>Wed 06/10/10</b>	<b>Fri 18/02/11</b>											
90	100%			Finalise Charging and Issue to Sub Group	12 days	Wed 06/10/10	Thu 21/10/10											
91	100%			Sub Group Response	22 days	Fri 22/10/10	Mon 22/11/10											
92	0%			Issue Offers	55 days	Tue 23/11/10	Fri 18/02/11											
93	100%			<b>Area B</b>	<b>61 days</b>	<b>Mon 15/11/10</b>	<b>Fri 18/02/11</b>											
94	100%			Finalise Charging and Issue to Sub Group	0 days	Mon 15/11/10	Mon 15/11/10											
95	100%			Sub Group Response	22 days	Thu 18/11/10	Fri 17/12/10											
96	100%			Issue Offers	32 days	Thu 06/01/11	Fri 18/02/11											

Project: Gate 3 Connection Offer Proce  
Date: Tue 15/03/11

Task  Progress  Summary  External Tasks  Split 

Split  Milestone  Project Summary  External MileTask 

ID	% Complete	Node	Projects	Task Name	Duration	Start	Finish	July			August			September			October	
								B	M	E	B	M	E	B	M	E	B	M
97	25%			<b>Area F</b>	<b>58 days</b>	<b>Tue 30/11/10</b>	<b>Wed 02/03/11</b>											
98	100%			Finalise Charging and Issue to Sub Group	0 days	Tue 30/11/10	Tue 30/11/10											
99	66%			Sub Group Response	22 days	Wed 01/12/10	Wed 12/01/11											
100	0%			Issue Offers	35 days	Thu 13/01/11	Wed 02/03/11											
101	0%			<b>Area E</b>	<b>73 days</b>	<b>Mon 14/02/11</b>	<b>Mon 30/05/11</b>											
102	66%			Finalise Charging and Issue to Sub Group	0 days	Mon 14/02/11	Mon 14/02/11											
103	0%			Sub Group Response	22 days	Tue 15/02/11	Wed 16/03/11											
104	0%			Issue Offers	50 days	Fri 18/03/11	Mon 30/05/11											
105	26%			<b>Area E (TSO)</b>	<b>159 days</b>	<b>Wed 06/10/10</b>	<b>Wed 01/06/11</b>											
106	100%			Finalise Charging and Issue to Sub Group ( Kilgarvan)	19 days	Wed 06/10/10	Mon 01/11/10											
107	100%			Sub Group Response	22 days	Tue 02/11/10	Wed 01/12/10											
108	0%			Issue Offers	118 days	Thu 02/12/10	Wed 01/06/11											
109	0%			<b>Area A</b>	<b>72 days</b>	<b>Wed 16/03/11</b>	<b>Wed 29/06/11</b>											
110	0%			Finalise Charging and Issue to Sub Group	0 days	Wed 16/03/11	Wed 16/03/11											
111	0%			Sub Group Response	22 days	Fri 18/03/11	Tue 19/04/11											
112	0%			Issue Offers	49 days	Wed 20/04/11	Wed 29/06/11											
113	0%			<b>Area J</b>	<b>73 days</b>	<b>Mon 14/02/11</b>	<b>Mon 30/05/11</b>											
114	0%			Finalise Charging and Issue to Sub Group	0 days	Mon 14/02/11	Mon 14/02/11											
115	0%			Sub Group Response	22 days	Tue 15/02/11	Wed 16/03/11											
116	0%			Issue Offers	50 days	Fri 18/03/11	Mon 30/05/11											
117	0%			<b>Area C</b>	<b>67 days</b>	<b>Thu 31/03/11</b>	<b>Wed 06/07/11</b>											
118	0%			Finalise Charging and Issue to Sub Group	0 days	Thu 31/03/11	Thu 31/03/11											
119	0%			Sub Group Response	22 days	Thu 31/03/11	Tue 03/05/11											
120	0%			Issue Offers	45 days	Wed 04/05/11	Wed 06/07/11											
121	0%			<b>Area G</b>	<b>53 days</b>	<b>Fri 29/04/11</b>	<b>Thu 14/07/11</b>											
122	0%			Finalise Charging and Issue to Sub Group	0 days	Fri 29/04/11	Fri 29/04/11											
123	0%			Sub Group Response	22 days	Tue 03/05/11	Wed 01/06/11											
124	0%			Issue Offers	30 days	Thu 02/06/11	Thu 14/07/11											
125	0%			<b>Area I</b>	<b>44 days</b>	<b>Mon 16/05/11</b>	<b>Fri 15/07/11</b>											
126	0%			Finalise Charging and Issue to Sub Group	0 days	Mon 16/05/11	Mon 16/05/11											
127	0%			Sub Group Response	22 days	Tue 17/05/11	Thu 16/06/11											
128	0%			Issue Offers	22 days	Thu 16/06/11	Fri 15/07/11											
129	87%			<b>TSO</b>	<b>741 days?</b>	<b>Tue 15/07/08</b>	<b>Mon 18/07/11</b>											
130	100%			<b>ITC</b>	<b>378 days</b>	<b>Tue 15/07/08</b>	<b>Thu 28/01/10</b>											
142	86%			<b>Offer Process</b>	<b>674 days?</b>	<b>Thu 16/10/08</b>	<b>Mon 18/07/11</b>											
143	100%			<b>Application checks</b>	<b>49 days</b>	<b>Mon 07/09/09</b>	<b>Fri 13/11/09</b>											
145	100%			<b>Initial Connection Method Discussion Meetings</b>	<b>184 days</b>	<b>Mon 25/05/09</b>	<b>Mon 22/02/10</b>											
161	100%			<b>Publish Offer Leadtimes and Firm Access Quantities</b>	<b>20 days</b>	<b>Fri 18/12/09</b>	<b>Fri 29/01/10</b>											
165	100%			<b>Application Fees</b>	<b>295 days</b>	<b>Fri 16/10/09</b>	<b>Fri 07/01/11</b>											
166	100%			Invoice fees for offers due to issue in 2009	5 days	Fri 16/10/09	Thu 22/10/09											
167	100%			Invoice fees for offers due to issue in 2010	5 days	Mon 04/01/10	Fri 08/01/10											
168	100%			Invoice fees for offers due to issue in 2011	5 days	Mon 03/01/11	Fri 07/01/11											
169	84%			<b>Prepare and Issue Offers [CER-08-260]</b>	<b>458 days</b>	<b>Tue 04/08/09</b>	<b>Thu 16/06/11</b>											
170	100%			<b>Area K</b>	<b>82 days</b>	<b>Tue 04/08/09</b>	<b>Thu 26/11/09</b>											
173	100%			<b>Area D</b>	<b>99 days</b>	<b>Fri 02/10/09</b>	<b>Thu 04/03/10</b>											
175	100%			<b>Area H2</b>	<b>155 days</b>	<b>Mon 07/12/09</b>	<b>Thu 29/07/10</b>											
178	100%			<b>Area H1</b>	<b>198 days</b>	<b>Wed 25/11/09</b>	<b>Fri 17/09/10</b>											
181	100%			<b>Area B</b>	<b>222 days</b>	<b>Mon 16/11/09</b>	<b>Wed 13/10/10</b>											
184	100%			<b>Area F</b>	<b>160 days</b>	<b>Thu 08/04/10</b>	<b>Tue 23/11/10</b>											
187	100%			<b>Area E</b>	<b>240 days</b>	<b>Mon 15/03/10</b>	<b>Fri 04/03/11</b>											
188	100%			DSO	195 days	Mon 15/03/10	Mon 03/01/11											
189	100%			TSO	240 days	Mon 15/03/10	Fri 04/03/11											
190	89%			<b>Area J</b>	<b>249 days</b>	<b>Thu 08/04/10</b>	<b>Tue 12/04/11</b>											
191	100%			DSO	219 days	Thu 08/04/10	Fri 25/02/11											
192	80%			TSO	249 days	Thu 08/04/10	Tue 12/04/11											
193	64%			<b>Area A</b>	<b>218 days</b>	<b>Tue 20/07/10</b>	<b>Thu 09/06/11</b>											
194	75%			DSO	188 days	Tue 20/07/10	Tue 26/04/11											
195	55%			TSO	218 days	Tue 20/07/10	Thu 09/06/11											
196	55%			<b>Area G</b>	<b>181 days</b>	<b>Fri 13/08/10</b>	<b>Wed 11/05/11</b>											
197	55%			DSO	181 days	Fri 13/08/10	Wed 11/05/11											









Project: Gate 3 Connection Offer Proce  
Date: Tue 15/03/11

Task Progress Summary External Tasks Split

Split Milestone Project Summary External MileTask

ID	% Complete	Node	Projects	Task Name	Duration	Start	Finish	July			August			September			October	
								B	M	E	B	M	E	B	M	E	B	M
198	52%			<b>Area C</b>	<b>213 days</b>	<b>Wed 04/08/10</b>	<b>Thu 16/06/11</b>											
199	55%			DSO	196 days	Wed 04/08/10	Mon 23/05/11											
200	50%			TSO	213 days	Wed 04/08/10	Thu 16/06/11											
201	40%			<b>Area I</b>	<b>173 days</b>	<b>Mon 13/09/10</b>	<b>Mon 30/05/11</b>											
202	40%			DSO	173 days	Mon 13/09/10	Mon 30/05/11											
203	100%			<b>Prepare and Issue Offers [CER 10/056]</b>	<b>140 days</b>	<b>Fri 23/07/10</b>	<b>Fri 18/02/11</b>											
204	100%			<b>Area H1</b>	<b>59 days</b>	<b>Fri 23/07/10</b>	<b>Fri 15/10/10</b>											
209	100%			<b>Area B [West Galway]</b>	<b>114 days</b>	<b>Tue 31/08/10</b>	<b>Fri 18/02/11</b>											
216	100%			<b>Area B [Bellacorrick]</b>	<b>89 days</b>	<b>Wed 06/10/10</b>	<b>Fri 18/02/11</b>											
217	100%			Issue Contestable Charges to DSO (Bellacorick)	0 days	Wed 06/10/10	Wed 06/10/10											
218	100%			Issue Contestable Charges to Transmission Cstomers (Bellacorick)	0 days	Thu 21/10/10	Thu 21/10/10											
219	100%			Sub Group Reponse on Contestability (Bellacorick)	22 days	Fri 22/10/10	Mon 22/11/10											
220	100%			<b>Issue Offers</b>	<b>55 days</b>	<b>Tue 23/11/10</b>	<b>Fri 18/02/11</b>											
221	100%			DSO	19 days	Tue 23/11/10	Fri 17/12/10											
222	100%			TSO	55 days	Tue 23/11/10	Fri 18/02/11											
223	100%			<b>Area E</b>	<b>84 days</b>	<b>Wed 06/10/10</b>	<b>Fri 11/02/11</b>											
224	100%			Issue Contestable Charges to DSO	0 days	Wed 06/10/10	Wed 06/10/10											
225	100%			Sub Group Reponse on Contestability (Area E)	0 days	Wed 01/12/10	Wed 01/12/10											
226	100%			<b>Issue Offers</b>	<b>43 days</b>	<b>Thu 02/12/10</b>	<b>Fri 11/02/11</b>											
227	100%			DSO	43 days	Thu 02/12/10	Fri 11/02/11											
228	90%			<b>Constraints Information</b>	<b>674 days?</b>	<b>Thu 16/10/08</b>	<b>Mon 18/07/11</b>											
229	0%				1 day?	Thu 16/10/08	Thu 16/10/08											
230	100%			<b>PGOR Reports</b>	<b>243 days</b>	<b>Tue 01/09/09</b>	<b>Fri 27/08/10</b>											
236	100%			Reports Available for Region K	1 day	Mon 20/09/10	Mon 20/09/10											
237	100%			Reports Available for Region D	1 day	Mon 20/09/10	Mon 20/09/10											
238	100%			Reports Available for Region H2	1 day	Fri 01/10/10	Fri 01/10/10											
239	100%			Reports Available for Area H1	1 day	Thu 16/12/10	Thu 16/12/10											
240	100%			Reports Available for Area B	1 day	Mon 21/02/11	Mon 21/02/11											
241	100%			Reports Available for Area F	1 day	Thu 03/03/11	Thu 03/03/11											
235	18%			<b>Constraint Reports</b>	<b>202 days</b>	<b>Mon 20/09/10</b>	<b>Mon 18/07/11</b>											
242	0%			Impact Assessment of Scheduling and Dispatch Paper	20 days	Fri 01/04/11	Fri 29/04/11											
243	0%			Report Available for Region K, D, H2, H1, B & F	1 day	Tue 03/05/11	Tue 03/05/11											
244	0%			Report Available for Region E	1 day	Thu 02/06/11	Thu 02/06/11											
245	0%			Report Available for Region J	1 day	Tue 31/05/11	Tue 31/05/11											
246	0%			Report Available for Region A	1 day	Thu 30/06/11	Thu 30/06/11											
247	0%			Report Available for Region G	1 day	Fri 15/07/11	Fri 15/07/11											
248	0%			Report Available for Region C	1 day	Thu 07/07/11	Thu 07/07/11											
249	0%			Report Available for Region I	1 day	Mon 18/07/11	Mon 18/07/11											

Project: Gate 3 Connection Offer Proce  
Date: Tue 15/03/11

Task  Progress  Summary  External Tasks  Split   
 Split  Milestone  Project Summary  External MileTask 