

ID	% Complete	Task Name	Duration	Start	Finish	October 2008						September 2009	
						11 June		21 November		01 May		11 October	
						31/03	16/06	01/09	17/11	02/02	20/04	06/07	21/09
1	79%	Gate 3 Programme	741 days	Tue 15/07/08	Mon 18/07/11								
2	85%	CER	538 days	Thu 13/11/08	Mon 31/01/11								
3	100%	CER Proposed Direction	0 days	Thu 13/11/08	Thu 13/11/08								
4	100%	CER Final Direction	0 days	Tue 16/12/08	Tue 16/12/08								
5	100%	CER confirm what conventional units and non GPA to add to ITC model and how to include them. Also v	0 days	Fri 16/01/09	Fri 16/01/09								
6	100%	Confirmation of final list of applications and MECs	11 days	Fri 19/12/08	Fri 16/01/09								
7	100%	Confirm transmission standard costs and lead times	64 days	Fri 30/01/09	Fri 01/05/09								
8	100%	Proposed Treatment of Conventional Applications	81 days	Wed 01/04/09	Fri 24/07/09								
9	100%	Final Direction on treatment of Conventional Applications	103 days	Mon 27/07/09	Fri 18/12/09								
10	100%	Treatment of Renewable, Small and Low Carbon Generators outside the GPA	132 days	Mon 19/01/09	Fri 24/07/09								
11	100%	Connection Policy	147 days	Mon 05/01/09	Fri 31/07/09								
12	81%	All-Island dispatch and scheduling	511 days	Mon 05/01/09	Mon 31/01/11								
13	100%	Initial Consultation Paper	130 days	Mon 05/01/09	Wed 08/07/09								
14	100%	Proposed Position Paper	284 days	Thu 09/07/09	Thu 02/09/10								
15	0%	Final Position Paper	97 days	Fri 03/09/10	Mon 31/01/11								
16	100%	Joint Pricing Principles and Losses Paper	258 days	Mon 01/06/09	Thu 17/06/10								
17	100%	Decision Paper on Joint Pricing Principles	258 days	Mon 01/06/09	Thu 17/06/10								
18	100%	Losses policy for distribution connected generators	163 days	Mon 01/06/09	Fri 29/01/10								
19	100%	Contracts Process	261 days	Mon 31/08/09	Tue 21/09/10								
20	100%	DSO Standard Connection Agreement	78 days	Mon 31/08/09	Thu 17/12/09								
21	100%	Decision on the process for fixed contracts approach	261 days	Mon 31/08/09	Tue 21/09/10								
22	0%	Decision on TLAfs methodology	206 days	Fri 27/11/09	Fri 01/10/10								
23	100%	Review Firm Access Results	89 days	Fri 11/09/09	Thu 28/01/10								
24	100%	2010-2013	10 days	Fri 11/09/09	Thu 24/09/09								
25	100%	2014-2017	10 days	Fri 04/12/09	Thu 17/12/09								
26	100%	2018-2021	4 days	Fri 15/01/10	Wed 20/01/10								
27	100%	2022-2025	4 days	Mon 25/01/10	Thu 28/01/10								
28	78%	DSO	673 days	Thu 16/10/08	Fri 15/07/11								
29	100%	Produce Shallow Connections	408 days	Wed 21/01/09	Fri 10/09/10								
43	100%	DSO Cluster Customer Connection Method Meetings	287 days	Fri 01/05/09	Wed 30/06/10								
56	64%	Application Fees	289 days	Tue 27/10/09	Fri 07/01/11								
57	100%	Invoice fees for offers due to issue in 2009	4 days	Tue 27/10/09	Fri 30/10/09								
58	100%	Invoice fees for offers due to issue in 2010	5 days	Mon 04/01/10	Fri 08/01/10								
59	0%	Invoice fees for offers due to issue in 2011	5 days	Mon 03/01/11	Fri 07/01/11								
60	35%	Issue Offers [CER-08-260]	654 days	Thu 16/10/08	Mon 20/06/11								
61	100%	Area K	10 days	Mon 14/12/09	Fri 08/01/10								
62	100%	Area D	10 days	Mon 22/03/10	Fri 02/04/10								
63	100%	Area H2	11 days	Thu 15/07/10	Thu 29/07/10								
64	0%	Area H1	16 days	Fri 27/08/10	Fri 17/09/10								
65	100%	Area B	15 days	Wed 22/09/10	Wed 13/10/10								
66	100%	Area F	20 days	Wed 27/10/10	Tue 23/11/10								
67	0%	Area E	20 days	Tue 08/02/11	Mon 07/03/11								
68	0%	Area J	15 days	Wed 23/03/11	Wed 13/04/11								
69	0%	Area A	15 days	Fri 20/05/11	Fri 10/06/11								
70	0%	Area G	25 days	Thu 16/10/08	Wed 19/11/08								
71	0%	Area C	15 days	Tue 24/05/11	Tue 14/06/11								
72	0%	Area I	14 days	Tue 31/05/11	Mon 20/06/11								
73	27%	Issue Offers [CER 10/056]	236 days	Fri 30/07/10	Fri 15/07/11								
74	100%	Area H2	44 days	Fri 30/07/10	Thu 30/09/10								

Project: Gate 3 Connection Offer Process
Date: Mon 20/12/10

Task Progress Summary External Tasks Split

Split Milestone Project Summary External MileTask

ID	% Complete	Task Name	Duration	Start	Finish	October 2008						September 2009		
						11 June		21 November		01 May		11 October		
						31/03	16/06	01/09	17/11	02/02	20/04	06/07	21/09	07/12
75	100%	Issue Contestable Charges to Distribution Customers	0 days	Fri 30/07/10	Fri 30/07/10									
76	100%	Sub Group Response	22 days	Fri 30/07/10	Tue 31/08/10									
77	100%	Issue Offers	22 days	Wed 01/09/10	Thu 30/09/10									
78	100%	Area H1	82 days	Mon 23/08/10	Wed 15/12/10									
79	100%	Issue Contestable Charges to Distribution Customers (Lisheen)	0 days	Mon 23/08/10	Mon 23/08/10									
80	100%	Sub Group Response	22 days	Mon 23/08/10	Tue 21/09/10									
81	100%	Issue Offers	60 days	Wed 22/09/10	Wed 15/12/10									
82	58%	Area H1	54 days	Thu 30/09/10	Wed 15/12/10									
83	100%	Issue Contestable Charges to Distribution Customers	0 days	Thu 30/09/10	Thu 30/09/10									
84	80%	Sub Group Response	22 days	Fri 01/10/10	Tue 02/11/10									
85	43%	Issue Offers	32 days	Tue 02/11/10	Wed 15/12/10									
86	36%	Area B [West Galway]	114 days	Tue 31/08/10	Fri 18/02/11									
87	100%	Issue Contestable Charges to Distribution Customers (West Galway)	19 days	Tue 31/08/10	Fri 24/09/10									
88	100%	Sub Group Response	22 days	Mon 27/09/10	Wed 27/10/10									
89	0%	Issue Offers	73 days	Thu 28/10/10	Fri 18/02/11									
90	38%	Area B [Bellacorrick]	89 days	Wed 06/10/10	Fri 18/02/11									
91	100%	Finalise Charging and Issue to Sub Group	12 days	Wed 06/10/10	Thu 21/10/10									
92	100%	Sub Group Response	22 days	Fri 22/10/10	Mon 22/11/10									
93	0%	Issue Offers	55 days	Tue 23/11/10	Fri 18/02/11									
94	0%	Area B	61 days	Mon 15/11/10	Fri 18/02/11									
95	51%	Finalise Charging and Issue to Sub Group	0 days	Mon 15/11/10	Mon 15/11/10									
96	0%	Sub Group Response	22 days	Thu 18/11/10	Fri 17/12/10									
97	0%	Issue Offers	32 days	Thu 06/01/11	Fri 18/02/11									
98	0%	Area F	58 days	Tue 30/11/10	Wed 02/03/11									
99	0%	Finalise Charging and Issue to Sub Group	0 days	Tue 30/11/10	Tue 30/11/10									
100	0%	Sub Group Response	22 days	Wed 01/12/10	Wed 12/01/11									
101	0%	Issue Offers	35 days	Thu 13/01/11	Wed 02/03/11									
102	0%	Area E	73 days	Mon 14/02/11	Mon 30/05/11									
103	0%	Finalise Charging and Issue to Sub Group	0 days	Mon 14/02/11	Mon 14/02/11									
104	0%	Sub Group Response	22 days	Tue 15/02/11	Wed 16/03/11									
105	0%	Issue Offers	50 days	Fri 18/03/11	Mon 30/05/11									
106	26%	Area E (TSO)	159 days	Wed 06/10/10	Wed 01/06/11									
107	100%	Finalise Charging and Issue to Sub Group (Kilgarvan)	19 days	Wed 06/10/10	Mon 01/11/10									
108	100%	Sub Group Response	22 days	Tue 02/11/10	Wed 01/12/10									
109	0%	Issue Offers	118 days	Thu 02/12/10	Wed 01/06/11									
110	0%	Area A	72 days	Wed 16/03/11	Wed 29/06/11									
111	0%	Finalise Charging and Issue to Sub Group	0 days	Wed 16/03/11	Wed 16/03/11									
112	0%	Sub Group Response	22 days	Fri 18/03/11	Tue 19/04/11									
113	0%	Issue Offers	49 days	Wed 20/04/11	Wed 29/06/11									
114	0%	Area J	73 days	Mon 14/02/11	Mon 30/05/11									
115	0%	Finalise Charging and Issue to Sub Group	0 days	Mon 14/02/11	Mon 14/02/11									
116	0%	Sub Group Response	22 days	Tue 15/02/11	Wed 16/03/11									
117	0%	Issue Offers	50 days	Fri 18/03/11	Mon 30/05/11									
118	0%	Area C	67 days	Thu 31/03/11	Wed 06/07/11									
119	0%	Finalise Charging and Issue to Sub Group	0 days	Thu 31/03/11	Thu 31/03/11									
120	0%	Sub Group Response	22 days	Thu 31/03/11	Tue 03/05/11									
121	0%	Issue Offers	45 days	Wed 04/05/11	Wed 06/07/11									
122	0%	Area G	53 days	Fri 29/04/11	Thu 14/07/11									
123	0%	Finalise Charging and Issue to Sub Group	0 days	Fri 29/04/11	Fri 29/04/11									

Project: Gate 3 Connection Offer Proces
Date: Mon 20/12/10

Task  Progress 
Split  Milestone 

Summary 
Project Summary 

External Tasks  Split 
External MileTask 



ID	% Complete	Task Name	Duration	Start	Finish	October 2008						September 2009								
						11 June		21 November		01 May		11 October								
						31/03	16/06	01/09	17/11	02/02	20/04	06/07	21/09	07/12						
124	0%	Sub Group Response	22 days	Tue 03/05/11	Wed 01/06/11															
125	0%	Issue Offers	30 days	Thu 02/06/11	Thu 14/07/11															
126	0%	Area I	44 days	Mon 16/05/11	Fri 15/07/11															
127	0%	Finalise Charging and Issue to Sub Group	0 days	Mon 16/05/11	Mon 16/05/11															
128	0%	Sub Group Response	22 days	Tue 17/05/11	Thu 16/06/11															
129	0%	Issue Offers	22 days	Thu 16/06/11	Fri 15/07/11															
130	77%	TSO	741 days	Tue 15/07/08	Mon 18/07/11															
131	100%	ITC	378 days	Tue 15/07/08	Thu 28/01/10															
132	100%	ITC Preparation	139 days	Tue 15/07/08	Fri 06/02/09															
133	100%	Agree Shallow Connection Nodes	126 days	Tue 15/07/08	Tue 20/01/09															
134	100%	DSO Produce wind database	4.4 wks	Tue 15/07/08	Wed 13/08/08															
135	100%	TSO/DSO agree shallow connection nodes	2 days	Mon 19/01/09	Tue 20/01/09															
136	100%	Publish shallow connection nodes	0 days	Tue 20/01/09	Tue 20/01/09															
137	100%	Prepare and Test ITC Inputs	10 days	Mon 26/01/09	Fri 06/02/09															
138	100%	Finalise ITC Input Files	10 days	Mon 26/01/09	Fri 06/02/09															
139	100%	ITC Execution	135 days	Mon 06/07/09	Tue 26/01/10															
140	100%	Run ITC from 2010 to 2025	135 days	Mon 06/07/09	Tue 26/01/10															
141	100%	ITC Technical Review	137 days	Mon 06/07/09	Thu 28/01/10															
142	100%	Have review carried out	137 days	Mon 06/07/09	Thu 28/01/10															
143	75%	Offer Process	530 days	Mon 25/05/09	Mon 18/07/11															
144	100%	Application checks	49 days	Mon 07/09/09	Fri 13/11/09															
145	100%	Area B	49 days	Mon 07/09/09	Fri 13/11/09															
146	100%	Initial Connection Method Discussion Meetings	184 days	Mon 25/05/09	Mon 22/02/10															
147	100%	Introductory Customer Meetings for Transmission Renewables	85 days	Mon 25/05/09	Mon 21/09/09															
148	100%	Area K	1 day	Mon 25/05/09	Mon 25/05/09															
149	100%	Area D	1 day	Tue 02/06/09	Tue 02/06/09															
150	100%	Area H2	1 day	Mon 22/06/09	Mon 22/06/09															
151	100%	Area H1	1 day	Mon 29/06/09	Mon 29/06/09															
152	100%	Area B	1 day	Thu 09/07/09	Thu 09/07/09															
153	100%	Area E	1 day	Mon 27/07/09	Mon 27/07/09															
154	100%	Area J	1 day	Mon 10/08/09	Mon 10/08/09															
155	100%	Area F	1 day	Mon 24/08/09	Mon 24/08/09															
156	100%	Area A	1 day	Mon 31/08/09	Mon 31/08/09															
157	100%	Area G	1 day	Mon 07/09/09	Mon 07/09/09															
158	100%	Area C	1 day	Mon 14/09/09	Mon 14/09/09															
159	100%	Area I	1 day	Mon 21/09/09	Mon 21/09/09															
160	100%	Initial Connection Leadtimes for Constraints Analysis	0 days	Fri 10/07/09	Fri 10/07/09															
161	100%	Leadtimes for offers agreed with DSO	17 days	Fri 29/01/10	Mon 22/02/10															
162	100%	Publish Offer Leadtimes and Firm Access Quantities	20 days	Fri 18/12/09	Fri 29/01/10															
163	100%	2010-2017	0 days	Fri 18/12/09	Fri 18/12/09															
164	100%	2018-2021	0 days	Wed 20/01/10	Wed 20/01/10															
165	100%	2021-2025	0 days	Fri 29/01/10	Fri 29/01/10															
166	67%	Application Fees	295 days	Fri 16/10/09	Fri 07/01/11															
167	100%	Invoice fees for offers due to issue in 2009	5 days	Fri 16/10/09	Thu 22/10/09															
168	100%	Invoice fees for offers due to issue in 2010	5 days	Mon 04/01/10	Fri 08/01/10															
169	0%	Invoice fees for offers due to issue in 2011	5 days	Mon 03/01/11	Fri 07/01/11															
170	78%	Prepare and Issue Offers [CER-08-260]	458 days	Tue 04/08/09	Thu 16/06/11															
171	100%	Area K	82 days	Tue 04/08/09	Thu 26/11/09															
172	100%	DSO	82 days	Tue 04/08/09	Thu 26/11/09															

Project: Gate 3 Connection Offer Process
Date: Mon 20/12/10

Task: Progress: Summary: External Tasks: Split:

Split: Milestone: Project Summary: External MileTask:

Page 3

ID	% Complete	Task Name	Duration	Start	Finish	October 2008						September 2009		
						11 June		21 November		01 May		11 October		
						31/03	16/06	01/09	17/11	02/02	20/04	06/07	21/09	07/12
173	100%	TSO	81 days	Tue 04/08/09	Wed 25/11/09									
174	100%	Area D	99 days	Fri 02/10/09	Thu 04/03/10									
175	100%	DSO	99 days	Fri 02/10/09	Thu 04/03/10									
176	100%	Area H2	155 days	Mon 07/12/09	Thu 29/07/10									
177	100%	DSO	130 days	Mon 07/12/09	Thu 24/06/10									
178	100%	TSO	155 days	Mon 07/12/09	Thu 29/07/10									
179	100%	Area H1	198 days	Wed 25/11/09	Fri 17/09/10									
180	100%	DSO	168 days	Wed 25/11/09	Fri 06/08/10									
181	100%	TSO	198 days	Wed 25/11/09	Fri 17/09/10									
182	100%	Area B	222 days	Mon 16/11/09	Wed 13/10/10									
183	100%	DSO	192 days	Mon 16/11/09	Tue 31/08/10									
184	100%	TSO	222 days	Mon 16/11/09	Wed 13/10/10									
185	100%	Area F	160 days	Thu 08/04/10	Tue 23/11/10									
186	100%	DSO	140 days	Thu 08/04/10	Tue 26/10/10									
187	100%	TSO	160 days	Thu 08/04/10	Tue 23/11/10									
188	87%	Area E	240 days	Mon 15/03/10	Fri 04/03/11									
189	97%	DSO	195 days	Mon 15/03/10	Mon 03/01/11									
190	79%	TSO	240 days	Mon 15/03/10	Fri 04/03/11									
191	74%	Area J	249 days	Thu 08/04/10	Tue 12/04/11									
192	79%	DSO	219 days	Thu 08/04/10	Fri 25/02/11									
193	70%	TSO	249 days	Thu 08/04/10	Tue 12/04/11									
194	51%	Area A	218 days	Tue 20/07/10	Thu 09/06/11									
195	55%	DSO	188 days	Tue 20/07/10	Tue 26/04/11									
196	47%	TSO	218 days	Tue 20/07/10	Thu 09/06/11									
197	48%	Area G	181 days	Fri 13/08/10	Wed 11/05/11									
198	48%	DSO	181 days	Fri 13/08/10	Wed 11/05/11									
199	45%	Area C	213 days	Wed 04/08/10	Thu 16/06/11									
200	47%	DSO	196 days	Wed 04/08/10	Mon 23/05/11									
201	44%	TSO	213 days	Wed 04/08/10	Thu 16/06/11									
202	38%	Area I	173 days	Mon 13/09/10	Mon 30/05/11									
203	38%	DSO	173 days	Mon 13/09/10	Mon 30/05/11									
204	37%	Prepare and Issue Offers [CER 10/056]	210 days	Fri 23/07/10	Wed 01/06/11									
205	100%	Area H1	59 days	Fri 23/07/10	Fri 15/10/10									
206	100%	Issue Contestable Charges to DSO	0 days	Fri 23/07/10	Fri 23/07/10									
207	100%	Sub Group Reponse on Contestability (Bruckana at Lisheen 110kV Station)	0 days	Tue 21/09/10	Tue 21/09/10									
208	100%	Prepare and Issue Offers	17 days	Wed 22/09/10	Fri 15/10/10									
209	100%	DSO	17 days	Wed 22/09/10	Fri 15/10/10									
210	67%	Area B [West Galway]	114 days	Tue 31/08/10	Fri 18/02/11									
211	100%	Issue Contestable Charges to DSO (West Galway)	0 days	Tue 31/08/10	Tue 31/08/10									
212	100%	Issue Contestable Charges to Transmission Customers (West Galway)	0 days	Fri 24/09/10	Fri 24/09/10									
213	100%	Sub Group Reponse on Contestability	22 days	Mon 27/09/10	Wed 27/10/10									
214	60%	Issue Offers	73 days	Thu 28/10/10	Fri 18/02/11									
215	100%	DSO	27 days	Thu 28/10/10	Fri 03/12/10									
216	45%	TSO	73 days	Thu 28/10/10	Fri 18/02/11									
217	54%	Area B [Bellacorrick]	89 days	Wed 06/10/10	Fri 18/02/11									
218	100%	Issue Contestable Charges to DSO (Bellacorick)	0 days	Wed 06/10/10	Wed 06/10/10									
219	100%	Issue Contestable Charges to Transmission Cstomers (Bellacorick)	0 days	Thu 21/10/10	Thu 21/10/10									
220	100%	Sub Group Reponse on Contestability (Bellacorick)	22 days	Fri 22/10/10	Mon 22/11/10									
221	41%	Issue Offers	55 days	Tue 23/11/10	Fri 18/02/11									

Project: Gate 3 Connection Offer Proces
Date: Mon 20/12/10

Task Progress Summary External Tasks Split

Split Milestone Project Summary External MileTask

ID	% Complete	Task Name	Duration	Start	Finish	October 2008						September 2009			
						11 June		21 November		01 May		11 October			
						31/03	16/06	01/09	17/11	02/02	20/04	06/07	21/09	07/12	
222	80%	DSO	19 days	Tue 23/11/10	Fri 17/12/10										
223	27%	TSO	55 days	Tue 23/11/10	Fri 18/02/11										
224	10%	Area E	159 days	Wed 06/10/10	Wed 01/06/11										
225	100%	Issue Contestable Charges to DSO	0 days	Wed 06/10/10	Wed 06/10/10										
226	0%	Sub Group Reponse on Contestability (Area E)	0 days	Wed 01/12/10	Wed 01/12/10										
227	10%	Issue Offers	118 days	Thu 02/12/10	Wed 01/06/11										
228	19%	DSO	43 days	Thu 02/12/10	Fri 11/02/11										
229	7%	TSO	118 days	Thu 02/12/10	Wed 01/06/11										
230	0%	Area A	97 days	Fri 26/11/10	Wed 27/04/11										
231	0%	Issue Contestable Charges to DSO	0 days	Fri 26/11/10	Fri 26/11/10										
232	0%	Sub Group Response on Contestability	0 days	Fri 04/02/11	Fri 04/02/11										
233	0%	Issue Offers	56 days	Mon 07/02/11	Wed 27/04/11										
234	0%	DSO	56 days	Mon 07/02/11	Wed 27/04/11										
235	90%	Constraints Information	460 days	Tue 01/09/09	Mon 18/07/11										
236	100%	Perform Constraint Studies	243 days	Tue 01/09/09	Fri 27/08/10										
237	99%	PGOR Reports	63 days	Mon 20/09/10	Thu 16/12/10										
238	100%	Reports Available for Region K	1 day	Mon 20/09/10	Mon 20/09/10										
239	100%	Reports Available for Region D	1 day	Mon 20/09/10	Mon 20/09/10										
240	100%	Reports Available for Region H2	1 day	Fri 01/10/10	Fri 01/10/10										
241	98%	Reports Available for Area H1	1 day	Thu 16/12/10	Thu 16/12/10										
242	0%	Constraint Reports	116 days	Tue 01/02/11	Mon 18/07/11										
243	0%	Impact Assessment of Scheduling and Dispatch Paper	20 days	Tue 01/02/11	Mon 28/02/11										
244	0%	Report Available for Region K, D, H2, H1 & B	1 day	Tue 01/03/11	Tue 01/03/11										
245	0%	Report Available for Region F	1 day	Thu 03/03/11	Thu 03/03/11										
246	0%	Report Available for Region E	1 day	Thu 02/06/11	Thu 02/06/11										
247	0%	Report Available for Region J	1 day	Tue 31/05/11	Tue 31/05/11										
248	0%	Report Available for Region A	1 day	Tue 01/03/11	Tue 01/03/11										
249	0%	Report Available for Region G	1 day	Fri 15/07/11	Fri 15/07/11										
250	0%	Report Available for Region C	1 day	Thu 07/07/11	Thu 07/07/11										
251	0%	Report Available for Region I	1 day	Mon 18/07/11	Mon 18/07/11										

Project: Gate 3 Connection Offer Proces
Date: Mon 20/12/10

Task Progress Summary External Tasks Split

Split Milestone Project Summary External MileTask