

ATR Scheduled Completion Dates update to 31 December 2012 - as issued 31 January 2013

Notes:

Blue denotes the completion of an ATR or a change to an ATR scheduled completion date since the last update (issued 3-Oct-12) or the addition of a Gate 3 ATR for a Gate 3 wind project scheduled to receive its FAQ by 2016 as per the 2012 restudy of Gate 3 FAQ. Some ATRs are common to Gate 2 and Gate 3. Gate 3 only ATRs are included in addition to the existing Gate 1 & 2 ATRs.

Associated Transmission Reinforcement (ATR)	Assumed Completion Dates used in latest FAQ Study (July 2012)	Scheduled ATR Completion Date	
		Update as of 31-Dec-12	Comments
	(Month/Year)		
Ardacrusha 110kV station refurbishment/replacement	2015	2016	Gate 2 & Gate 3 ATR
Arigna T - Carrick-on-Shannon 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)
Arigna T - Corderry 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)
Anva - Carrick-on-Shannon 110kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Anva - Shankill No. 1 110kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Anva - Shankill No. 2 110kV line	2012	Complete	Gate 2 & Gate 3 ATR
Bellaacorick - Castlebar 110kV line uprate	2013	2015	New ATR added (Gate 3 ATR)
Bellaacorick 110kV station busbar uprate	2013	2013	New ATR added (Gate 3 ATR)
Binbane - Letterkenny 110kV line	2013	2013	
Bootiagh - Tullabrack 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)
Butlerstown - Cullenagh 110kV line uprate	2013	2013	Gate 2 & Gate 3 ATR
Butlerstown 110kV station busbar uprate	2013	2013	Gate 2 & Gate 3 ATR
Carrickmines 220kV GIS Development and 4th 250MVA 220/110kV transformer	2016	2016	New ATR added (Gate 3 ATR)
Carrick-on-Shannon 110kV station busbar uprate	2014	2014	Gate 2 & Gate 3 ATR
Castlebar 110kV station busbar uprate	2015	2015	New ATR added (Gate 3 ATR)
Cathaleen's Fall - 110kV station busbar uprate	2014	2014	
Cathaleen's Fall - Clogher 110kV line uprate	2014	2014	
Cathaleen's Fall - Drumkeen 110kV line loop in to new Clogher 110kV station	2014	2014	
Cathaleen's Fall - Golagh T 110kV line uprate	Complete	Complete	
Cathaleen's Fall - Srananagh No.1 110kV line uprate	Complete	Complete	
Cathaleen's Fall - Srananagh No. 2 110kV line uprate	2014	2014	
Charleville - Mallow 110kV line uprate	2013	2013	
Clashavoon - Knockraha 220kV line uprate	2013	2013	
Clashavoon - Tarbert 220kV line uprate	2015	2015	
Clashavoon 220kV station busbar coupler uprate	2015	2015	
Clogher - Drumkeen 110kV line uprate	2015	2015	
Corderry 110kV station busbar uprate	Complete	Complete	
Crane 110kV station busbar uprate	Complete	Complete	
Cullenagh - Dungarvan 110kV line uprate	2013	2013	
Cullenagh - Great Island 220kV line uprate	2013	2014	Gate 2 & Gate 3 ATR
Cullenagh - Knockraha 220kV line uprate	31/12/2012	Feb-13	Energised in 2012, awaiting FAQ certification, New ATR added (Gate 3 ATR)
Cullenagh - Waterford 110kV line uprate	Complete	Feb-13	Energised in 2012, awaiting FAQ certification, Gate 2 & Gate 3 ATR
Cunghill - Glenree 110kV line uprate	2014	2014	New ATR added (Gate 3 ATR)
Cunghill - Sligo 110kV line uprate	2014	2014	New ATR added (Gate 3 ATR)
Cunghill 110kV station busbar sectionaliser uprate	2014	2014	New ATR added (Gate 3 ATR)
Cushaling 110kV station busbar uprate	2013	2013	New ATR added (Gate 3 ATR)
Drumkeen 110kV station sectionaliser	2014	2014	
Ennis - Bootiagh 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)
Ennis 110kV station busbar uprate	2013	2013	Gate 2 & Gate 3 ATR
Flagford - Lanesboro 110kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Gorman - Meath Hill 110kV line	31/12/2012	Feb-13	Energised in 2012, awaiting FAQ certification, New ATR added (Gate 3 ATR)
Inchicore - Maynooth No.1 & 2 220kV line uprate	2013	2013	New ATR added (Gate 3 ATR)
Kilpaddoge 220/110kV station	2015	2015	
Kilpaddoge - Knockanure 220kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Kilpaddoge - Moneypoint 220kV cable	2015	2015	Gate 2 & Gate 3 ATR
Lanesboro 110kV station busbar uprate	2016	2016	New ATR added (Gate 3 ATR)
Letterkenny 110kV station busbar uprate	2016	2016	
Marina - Trabeg I 110kV line uprate	2013	2013	
Marina - Trabeg II 110kV line uprate	2013	2013	
Maynooth - Ryebrook 110kV line uprate	2013	2013	New ATR added (Gate 3 ATR)
Moneypoint 220/110kV station project	2015	2015	Gate 2 & Gate 3 ATR
Moneypoint 400/220kV station project	2016	2016	Gate 2 & Gate 3 ATR
North Kerry 220/110kV station	2015	2015	
Raffeen - Trabeg No. 1 110kV line uprate	2014	2014	
Ryebrook 110kV station busbar uprate including line bays	04/07/1905	Complete	New ATR added (Gate 3 ATR)
Sligo - Srananagh No. 1 110kV line uprate	2015	2015	
Sligo - Srananagh No. 2 110kV line uprate	2014	2015	
Sligo 110kV station busbar uprate	2014	2014	Gate 2 & Gate 3 ATR
Srananagh 220kV project	Complete	Complete	
Tarbert - Tralee No. 2 110kV line	Complete	Complete	
Tullabrack T - Moneypoint 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)

Completed Transmission Reinforcements Since Last Update	Actual Completion Date
Busbar uprate - Ryebrook 110kV station including line bays	15-Oct-12
Cathaleen's Fall - Golagh T 110kV line uprate	01-Nov-12
Cathaleen's Fall - Srananagh No.1 110kV line uprate	01-Nov-12
Construction of Anva - Shankill No. 2 110kV line	07-Dec-12
Construction of Tarbert - Tralee No. 2 110kV line	21-Nov-11
Corderry 110kV station busbar uprate	15-Oct-12
Crane 110kV station busbar uprate	07-Dec-12
Srananagh 220kV project	07-Dec-12