

**Update to ATR Scheduled Completion Dates as at 30th June 2013 - as issued 31st July 2013**

Update to ATR Scheduled Completion Dates as at 30th June 2013 - as issued 31st July 2013			
Blue denotes the completion of an ATR, a change to an ATR scheduled completion date since the last update or the addition of a new ATR.			
Associated Transmission Reinforcement (ATR)	Assumed Completion Dates used in latest FAQ Study (July 2012)	Scheduled ATR Completion Date	Comments 30-Jun-13
	(Month/Year)	(Month/Year)	
Ardacrusha 110kV station refurbishment/replacement	2015	2016	-
Arigna T - Carrick-on-Shannon 110kV line uprate	2016	2016	-
Arigna T - Cordery 110kV line uprate	2016	2016	-
Arva - Carrick-on-Shannon 110kV line uprate	2015	2015	-
Arva - Shankill No. 1 110kV line uprate	2015	2015	-
Arva - Shankill No. 2 110kV line	2012	Complete	-
Athlone - Lanesboro 110kV line uprate	2018	2018	New ATR added (Gate 3 ATR)
Ballydine 110kV station busbar uprate	2013	30/09/2013	New ATR added (Gate 3 ATR)
Ballydine - Cullinagh 110kV line uprate	2012	Complete	New ATR added (Gate 3 ATR)
Ballydine - Doon 110kV line uprate	2013	30/09/2013	New ATR added (Gate 3 ATR)
Ballynahulla - Ballyvuskil 220kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Ballynahulla - Knockanure 220kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Ballyvuskil - Clashavoon 220kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Barrymore T - Cahir 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)
Barrymore T - Knockraha 110kV line uprate	2017	2017	New ATR added (Gate 3 ATR)
Bellaacorick 110kV station busbar uprate	2013	30/11/2013	-
Bellaacorick - Castlebar 110kV line uprate	2013	2015	-
Bellaacorick - Moy 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)
Birbane - Cathaleen's Fall 110kV line uprate	2017	2017	New ATR added (Gate 3 ATR)
Birbane - Letterkenny 110kV line	2013	31/12/2013	-
Boothlagh - Ennis 110kV line uprate	2016	2016	-
Boothlagh - Tullabrack T 110kV line uprate	2016	2016	-
Butlerstown 110kV station busbar uprate	2013	31/10/2013	-
Butlerstown - Cullinagh 110kV line uprate	2013	31/10/2013	-
Butlerstown - Kiltoran 110kV line uprate	2013	31/10/2013	New ATR added (Gate 3 ATR)
Cahir - Thurles 110kV line uprate	2015	2014	New ATR added (Gate 3 ATR)
Cahir - Tipperary 110kV line uprate	2014	2015	New ATR added (Gate 3 ATR)
Carrick-on-Shannon 110kV station busbar uprate	2014	2014	-
Carrickmines 220kV GIS Development and 4th 250MVA 220/110kV transformer	2016	2016	-
Cashla - Dalton 110kV line uprate	2017	2017	New ATR added (Gate 3 ATR)
Cashla - Salthill 110kV line uprate	2016	2016	New ATR added (Gate 3 ATR)
Castlebar 110kV station busbar uprate	2015	2015	-
Castlebar - Cloon 110kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Castlebar - Dalton 110kV line uprate	2017	2017	New ATR added (Gate 3 ATR)
Cathaleen's Fall - 110kV station busbar uprate	2014	2014	-
Cathaleen's Fall - Clogher No. 1 110kV line uprate	2014	2014	-
Cathaleen's Fall - Drunken 110kV line loop in to new Clogher 110kV station	2014	2015	-
Cathaleen's Fall - Golagh T 110kV line uprate	Complete	Complete	-
Cathaleen's Fall - Srananagh No.1 110kV line uprate	Complete	Complete	-
Cathaleen's Fall - Srananagh No. 2 110kV line uprate	2014	2014	-
Cauteen - Kiltoran 110kV line uprate	2014	2015	New ATR added (Gate 3 ATR)
Cauteen - Tipperary 110kV line uprate	2014	2015	New ATR added (Gate 3 ATR)
Charleville - Mallow 110kV line uprate	2013	31/12/2013	-
Clashavoon 220kV station busbar coupler uprate	2015	2015	-
Clashavoon - Dunmanway 110kV line	2015	2015	New ATR added (Gate 3 ATR)
Clashavoon - Knockraha 220kV line uprate	2013	31/12/2013	-
Clashavoon - Macroom 110kV No. 2 line	2017	2017	New ATR added (Gate 3 ATR)
Clogher - Drunken 110kV line uprate (including Drunken 110kV station sectionaliser)	2015	2015	-
Coolree - Kibarry 110kV line uprate	2012	31/12/2012	New ATR added (Gate 3 ATR)
Cordery 110kV station busbar uprate	Complete	Complete	-
Cordery - Srananagh 110kV line uprate	2018	2018	New ATR added (Gate 3 ATR)
Corduff - Ryebrook 110kV line uprate	Complete	Complete	New ATR added (Gate 3 ATR)
Crane 110kV station busbar uprate	Complete	Complete	-
Cullinagh - Dungarvan 110kV line uprate	2013	31/12/2013	-
Cullinagh - Great Island 220kV line uprate	2013	2014	-
Cullinagh - Knockraha 220kV line uprate	Complete	Complete	-
Cullinagh - Waterford 110kV line uprate	Complete	Complete	-
Cunghill 110kV station busbar sectionaliser uprate (part of Cunghill - Glenree 110kV line uprate)	2014	2014	-
Cunghill - Glenree 110kV line uprate (including Cunghill 110kV station busbar sectionaliser uprate)	2014	2014	-
Cunghill - Sligo 110kV line uprate	2014	2014	-
Cushaling 110kV station busbar uprate	2013	31/12/2013	-
Dalton 110kV station busbar uprate	2017	2017	New ATR added (Gate 3 ATR)
Drumkeen 110kV station sectionaliser (part of Cathaleen's Fall - Clogher No. 1 uprate)	2014	2014	-
Dunmanway 110kV station busbar uprate	2014	2015	New ATR added (Gate 3 ATR)
Dunstown 400/220kV transformer T4202 - second transformer	2013	31/12/2013	New ATR added (Gate 3 ATR)
Ennis 110kV station busbar uprate	2013	31/12/2013	-
Flagford - Lanesboro 110kV line uprate	2015	2015	-
Flagford - Sligo 110kV line uprate	2018	2018	New ATR added (Gate 3 ATR)
Galway 110kV station busbar uprate	2017	2017	New ATR added (Gate 3 ATR)
Gorman - Meath Hill 110kV line	2012	Complete	-
Great Island 220kV station replacement	2013	31/12/2013	New ATR added (Gate 3 ATR)
Great Island - Wexford 110kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Grid Link 400kV Project	2020	2020	New ATR added (Gate 3 ATR)
Ikerin T - Thurles 110kV line uprate	2013	2014	New ATR added (Gate 3 ATR)
Inchicore - Maynooth No.1 & 2 220kV line uprate	2013	31/12/2013	-
Inniseara - Macroom 110kV line uprate	2013	31/10/2013	New ATR added (Gate 3 ATR)
Kiltoran - Limerick No. 1 110kV line uprate	2019	2019	New ATR added (Gate 3 ATR)
Kiltoran - Limerick No. 2 110kV line uprate	2019	2019	New ATR added (Gate 3 ATR)
Kilpaddock 220/110kV station	2015	2015	-
Kilpaddock - Knockanure 220kV line uprate	2015	2015	-
Kilpaddock - Moneypoint 220kV cable	2015	2015	-
Kilpaddock - Tarbert 220kV line uprate	2015	2015	New ATR added (Gate 3 ATR)
Lanesboro 110kV station busbar uprate	2016	2016	-
Lanesboro - Mullingar 110kV line uprate	2017	2017	New ATR added (Gate 3 ATR)
Letterkenny 110kV station busbar uprate	2016	2016	-
Marina - Trabeg I 110kV line uprate	2013	31/12/2013	-
Marina - Trabeg II 110kV line uprate	2013	31/12/2013	-
Maynooth 400kV station - 400/220kV transformer T4201	2020	2020	New ATR added (Gate 3 ATR)
Maynooth - Ryebrook 110kV line uprate	2013	31/12/2013	-
Maynooth - Woodland 220kV up voltage to 400kV (ex Gorman line)	2020	2020	New ATR added (Gate 3 ATR)
Moneypoint 220/110kV station project	2015	2015	-
Moneypoint 400kV GIS station project	2016	2016	-
Moneypoint - North Kerry 400kV line	2019	2019	New ATR added (Gate 3 ATR)
Moneypoint - Tullabrack T 110kV line uprate	2016	2016	-
Mount Lucas - Thomsberry 110kV line	2013	31/12/2013	New ATR added (Gate 3 ATR)
Moy 110kV station busbar uprate	2016	2016	New ATR added (Gate 3 ATR)
Navan 110kV station busbar uprate	2013	31/12/2013	New ATR added (Gate 3 ATR)
North-South 400kV Project	2017	2017	New ATR added (Gate 3 ATR)
North Connaught 110kV local network reinforcement	2018	2018	New ATR added (Gate 3 ATR)
North Kerry 220/110kV station (including Kilpaddock - Knockanure 220kV line uprate)	2015	2015	-
Raffeen - Trabeg No. 1 110kV line uprate	2014	2014	-
RIDP (Renewables Integration Development Project) - high voltage network development in North West	2020	2020	New ATR added (Gate 3 ATR)
Ryebrook 110kV station busbar uprate including line bays	2012	Complete	-
Sligo 110kV station busbar uprate	2014	2014	-
Sligo - Srananagh No. 1 110kV line uprate	2015	2015	-
Sligo - Srananagh No. 2 110kV line uprate	2014	2015	-
Srananagh 220kV project	Complete	Complete	-
Tarbert - Tralee No. 2 110kV line	Complete	Complete	-
Thomsberry 110kV station busbar uprate	2013	2014	New ATR added (Gate 3 ATR)
Thurles 110kV station busbar uprate	2013	2014	New ATR added (Gate 3 ATR)
Tipperary 110kV station busbar uprate	2014	2015	New ATR added (Gate 3 ATR)
Wexford 110kV station busbar uprate	2015	2015	New ATR added (Gate 3 ATR)
Woodland 400/220kV station loop in to Gorman - Maynooth 220kV line	2020	2020	New ATR added (Gate 3 ATR)

Completed Transmission Reinforcements	Actual Completion Date
Arva - Shankill No. 2 110kV line	07-Dec-12
Ballydine - Cullinagh 110kV line uprate	TBC
Cathaleen's Fall - Golagh T 110kV line uprate	01-Nov-12
Cathaleen's Fall - Srananagh No.1 110kV line uprate	01-Nov-12
Cordery 110kV station busbar uprate	15-Oct-12
Corduff - Ryebrook 110kV line uprate	TBC
Crane 110kV station busbar uprate	07-Dec-12
Cullinagh - Knockraha 220kV line uprate	25-Mar-13
Cullinagh - Waterford 110kV line uprate	22-Mar-13
Gorman - Meath Hill 110kV line	22-Mar-13
Ryebrook 110kV station busbar uprate including line bays	15-Oct-12
Srananagh 220kV project	07-Dec-12
Tarbert - Tralee No. 2 110kV line	21-Nov-11