


Q2 2014 ATR Website Update - published 31st July 2014

Blue denotes the completion of an ATR, a change to an ATR scheduled completion date since the last update or the addition of a new ATR.

	Assumed Completion Dates used in latest FAQ Study (July 2012)	Scheduled ATR Completion Date	
		Update as at 30-Jun-14	Comments 30-Jun-14
Associated Transmission Reinforcement (ATR)	(Month/Year)		
Aghada 220kV Busbar Reconfiguration	N/A	2018	
Ardnacrusha 110kV station refurbishment - busbar uprate	2015	2016	
Arigna T - Carrick on Shannon 110kV circuit uprate	2016	2016	
Arigna T - Corderry 110kV circuit uprate	2016	2016	
Arva - Carrick on Shannon 110kV circuit uprate	2015	2015	
Arva - Shankill 110kV circuit 1 uprate	2015	2016	
Arva - Shankill 110kV circuit 2 uprate	2012	Complete	
Athlone - Lanesboro 110kV circuit uprate	2018	2018	
Ballydine - Cullenagh 110kV circuit uprate	2012	Complete	
Ballydine - Doon 110kV circuit uprate	2013	Complete	
Ballydine 110kV station busbar uprate	2013	Complete	
Ballynahulla - Ballyvouskil 220kV circuit uprate	2015	2015	
Ballynahulla - Knockanure (North Kerry) 220kV circuit uprate	2015	2015	
Ballyvouskill - Clashavoon 220kV circuit uprate	2015	2015	
Barrymore T - Cahir 110kV circuit uprate	2016	2016	
Barrymore T - Knockraha 110kV circuit uprate	2017	2017	
Bellacorick - Castlebar 110kV circuit uprate	2013	2015	
Bellacorick - Moy 110kV circuit uprate	2016	2016	
Bellacorick 110kV station busbar uprate	2013	Complete	
Binbane - Cathaleen's Fall 110kV circuit uprate	2017	2017	
Binbane - Letterkenny 110kV circuit	2013	31/12/2014	
Booltiagh - Ennis 110kV circuit uprate	2016	2016	
Booltiagh - Tullabrack T 110kV circuit uprate	2016	2016	
Butlerstown - Cullenagh 110kV circuit uprate	2013	Complete	
Butlerstown - Killoteran 110kV circuit uprate	2013	Complete	
Butlerstown 110kV station busbar uprate	2013	Complete	
Cahir - Thurles 110kV circuit uprate	2015	31/12/2014	
Cahir - Tipperary 110kV circuit uprate	2014	2015	
Carrickmines 220kV GIS Development	2016	2016	
Carrickmines 4th 250MVA 220/110kV transformer	2016	2016	
Carrick-on-Shannon 110kV station busbar uprate	2014	2015	
Cashla - Dalton 110kV circuit uprate	2017	2018	
Cashla - Salthill 110kV circuit uprate	2016	2016	
Castlebar - Cloon 110kV circuit uprate	2015	2015	
Castlebar - Dalton 110kV circuit uprate	2017	2017	
Castlebar 110kV station busbar uprate	2015	2016	
Cathaleen's Fall - Clogher 1 (ex Drumkeen) 110kV circuit uprate	2014	31/12/2014	
Cathaleen's Fall - Golagh T 110kV circuit uprate	Complete	Complete	
Cathaleen's Fall - Srananagh 110kV circuit 1 uprate	Complete	Complete	
Cathaleen's Fall - Srananagh 110kV circuit 2 uprate	2014	31/12/2014	
Cathaleen's Fall 110kV station busbar uprate - A1/B1 section	2014	31/12/2014	
Cathaleen's Fall 110kV station busbar uprate - A2/B2 section	2014	31/12/2014	
Cauteen - Killonan 110kV circuit uprate	2014	2015	
Cauteen - Tipperary 110kV circuit uprate	2014	2015	
Charleville - Mallow 110kV circuit uprate	2013	Complete	
Clashavoon - Dunmanway 110kV circuit	2015	2015	
Clashavoon - Knockraha 220kV circuit uprate	2013	Complete	
Clashavoon - Macroom 110kV circuit 2	2017	2017	
Clashavoon 220kV station busbar coupler uprate	2015	2015	
Clogher - Drumkeen 110kV circuit uprate (including Drumkeen 110kV station sectionaliser)	2015	2015	
Clogher 110kV station - loop-in to Cathaleen's Fall to Drumkeen 110kV circuit	2014	2015	
Coolroe - Kilbarry 110kV circuit uprate	2012	Complete	
Corderry - Srananagh 110kV circuit uprate	2018	2018	
Corderry 110kV station busbar uprate	Complete	Complete	

Corduff - Ryebrook 110kV circuit uprate	Complete	31/12/2014	
Crane 110kV station busbar uprate	Complete	Complete	
Cullenagh - Dungarvan 110kV circuit uprate	2013	Complete	
Cullenagh - Great Island 220kV circuit uprate	2013	Complete	
Cullenagh - Knockraha 220kV circuit uprate	Complete	Complete	
Cullenagh - Waterford 110kV circuit uprate	Complete	Complete	
Cunghill - Glenree 110kV circuit uprate	2014	31/12/2014	
Cunghill - Sligo 110kV circuit uprate	2014	2015	
Cunghill 110kV station busbar uprate - busbar sectionaliser only	2014	31/12/2014	
Cushaling 110kV station busbar uprate	2013	Complete	
Dalton 110kV station busbar uprate	2017	2017	
Drumkeen 110kV station busbar uprate - busbar sectionaliser only	2014	31/12/2014	
Dunmanway 110kV station busbar uprate	2014	2015	
Dunstown 400/220kV transformer T4202 - second transformer	2013	31/12/2014	
Ennis 110kV station busbar uprate	2013	Complete	
Flagford - Lanesboro 110kV circuit uprate	2015	2015	
Flagford - Sligo 110kV circuit uprate	2018	2018	
Galway 110kV station busbar uprate	2017	2017	
Gorman - Meath Hill 110kV circuit	2012	Complete	
Great Island - Wexford 110kV circuit uprate	2015	2015	
Great Island 220kV station replacement	2013	31/12/2014	
Grid Link 400kV project	2020	2020	
High voltage network development in the North West (Renewables Integration Development Project)	2020	2020	
Ikerrin T - Thurles 110kV circuit uprate	2013	31/12/2014	
Inchicore - Maynooth 220kV circuit 1 uprate	2013	Complete	
Inchicore - Maynooth 220kV circuit 2 uprate	2013	Complete	
Inniscarra - Macroom 110kV circuit uprate	2013	Complete	
Killonan - Limerick No. 1 110kV circuit uprate	2019	2019	
Killonan - Limerick No. 2 110kV circuit uprate	2019	2019	
Kilpaddoge - Moneypoint 220kV cable	2015	2015	
Kilpaddoge - North Kerry (Knockanure) 220kV circuit uprate	2015	2015	
Kilpaddoge - Tarbert 220kV circuit uprate	2015	2015	
Kilpaddoge 220/110kV station	2015	2015	
Knockraha 220kV Busbar Reconfiguration	N/A	2018	
Lanesboro - Mullingar 110kV circuit uprate	2017	2017	
Lanesboro 110kV station busbar uprate	2016	2016	
Letterkenny 110kV station busbar uprate	2016	2016	
Marina - Trabeg 110kV circuit 1 uprate	2013	31/12/2014	
Marina - Trabeg 110kV circuit 2 uprate	2013	31/12/2014	
Maynooth - Ryebrook 110kV circuit uprate	2013	31/12/2014	
Maynooth - Woodland 220kV up voltage to 400kV (ex Gorman circuit)	2020	2020	
Maynooth 400kV Station - 400/220kV transformer T4201	2020	2020	
Moneypoint - North Kerry (Knockanure) 220kV Project	2019	2019	
Moneypoint - Tullabrack T 110kV circuit uprate	2016	2016	
Moneypoint GIS Development (220kV & 110kV)	2015	2015	
Moneypoint GIS Development (400kV)	2016	2016	
Mount Lucas - Thornsberry 110kV circuit	2013	31/12/2014	
Moy 110kV station busbar uprate	2016	2017	
Navan 110kV station busbar uprate	2013	Complete	
North - South 400kV project	2017	2017	Completion date currently under review
North Connaught 110kV local network reinforcement	2018	2018	
North Kerry 220/110kV Station	2015	2015	
Raffeen - Trabeg No. 1 110kV circuit uprate	2014	2015	
Ryebrook 110kV station busbar uprate including circuit bays	2012	Complete	
Sligo - Srananagh No. 1 110kV circuit uprate	2015	2015	
Sligo - Srananagh No. 2 110kV circuit uprate	2014	2015	
Sligo 110kV station busbar uprate	2014	31/12/2014	
Srananagh 220kV project	Complete	Complete	
Tarbert - Tralee No. 2 110kV circuit	Complete	Complete	
Thornsberry 110kV station busbar uprate	2013	31/12/2014	
Thurles 110kV station busbar uprate	2013	31/12/2014	
Tipperary 110kV station busbar uprate	2014	2015	
Wexford 110kV station busbar uprate	2015	2016	
Woodland 400/220kV Station - loop-in to Gorman Maynooth 220kV circuit	2020	2020	